## **UTAH HERITAGE CREDIT UNION**

Construction Loan Draw Request Form

	Name:	xxxxxxxx	Loan #XXXX	Account #XXXXXX
--	-------	----------	------------	-----------------

Draw Request Date \_\_\_\_02/20/2019\_\_\_\_\_

ltem #	Item Description	Requested Amount	Check Made Out To	Partial Draw/Full
03	Excavation, Grade	\$ 8,000.00	Avant-Garde Builders P.O. Box 2551 Cedar City, UT 84721	Full
05	Lumber & Carpentry	\$ 1,475.26	Avant-Garde Builders P.O. Box 2551 Cedar City, UT 84721	Full
07	Exterior Finish	\$ 24,404.90	Avant-Garde Builders P.O. Box 2551 Cedar City, UT 84721	Full
15	Interior Finish	\$ 5,482.40	Avant-Garde Builders P.O. Box 2551 Cedar Octy, UT 84721	Full
17	Cabinets/Countertops	\$ 4,774.00	Avant-Garde Builders P.O. Box 2551 Cedar Oity, UT 84721	Full
19	Flooring	\$ 10,955.00	Avant-Garde Builders P.O. Box 2551 Cedar Oity, UT 84721	Full
20	Cleanup	\$ 455.17	Avant-Garde Builders P.O. Box 2551 Cedar 7 City, UT 84721	Full
			+	1

TOTAL \$ 55,546.73

Borrower or Confractor Signature

## Avant-Garde Builders

1375 S. Blackhawk Blvd Mt. Pleasant, UT 84647

## Invoice

Date	Invoice #
2/20/2020	95

Bill To		
XXXXXXX XXXXXX XXXXXXX		

P.O. No.	Terms	Project
Draw 6		

Quantity	Description	Rate	Amount
	Excavation, Grade Lumber & Carpentry Exterior Finish Interior Finish & Millwork Cabinets & Countertops Flooring Cleaning & Utilities	8,000.00 1,475.26 24,404.90 5,482.40 4,774.00 10,955.00 455.17	8,000.00 1,475.26 24,404.90 5,482.40 4,774.00 10,955.00 455.17
It's been a pleasu	re working with you!	Total	\$55,546.73

## PROJECT BUDGET BREAKDOWN

Project Name: XXXXXXXX Project

Lot: 0 Owner: 0

Designer: Avant-Garde Homes

Date: Wednesday, August 21, 2019

Trade / Activity	weanesday, August 21, 2019	% Overall	Cost	Previously Drawn		<u>This</u> Draw	Remaining to Draw	Percent Complete
		<u>/s = 10.441</u>	<u></u>	<u> </u>		<u> </u>		<u></u>
01	Plans & Permits	1.3%	\$ 4,200.00	\$4,185.53		\$0.00	\$14.47	100%
03	Excavation, Grade	6.0%	\$ 19,811.41	\$7,564.00		\$8,000.00	\$4,247.41	79%
04	Foundation	16.2%	\$ 53,204.71	\$44,639.39		\$0.00	\$8,565.32	84%
05	Lumber & Carpentry	19.0%	\$ 62,580.89	\$58,372.67		\$1,475.26	\$2,732.96	96%
06	Roofing	4.4%	\$ 14,576.18	\$14,576.18		\$0.00	\$0.00	100%
07	Exterior Finish	8.0%	\$ 26,151.65	\$39.47		\$24,404.90	\$1,707.28	93%
08	HVAC	5.3%	\$ 17,291.41	\$12,805.89		\$0.00	\$4,485.52	74%
09	Plumbing	6.2%	\$ 20,241.41	\$9,400.00		\$0.00	\$10,841.41	46%
10	Electrical	3.8%	\$ 12,527.41	\$1,000.00		\$0.00	\$11,527.41	8%
11	Windows	1.9%	\$ 6,097.05	\$6,097.05		\$0.00	\$0.00	100%
12	Exterior Doors	2.7%	\$ 8,975.71	\$4,538.80		\$0.00	\$4,436.91	51%
13	Insulation	2.7%	\$ 8,845.71	\$8,845.71		\$0.00	\$0.00	100%
14	Drywall	3.9%	\$ 12,886.18	\$1,576.18		\$0.00	\$11,310.00	12%
15	Interior Finish	3.0%	\$ 9,890.79	\$311.17		\$5,482.40	\$4,097.22	59%
16	Painting	2.3%	\$ 7,645.71	\$0.00		\$0.00	\$7,645.71	0%
17	Cabinets/Countertops	6.4%	\$ 21,153.00	\$0.00		\$4,774.00	\$16,379.00	23%
18	Appliances	1.7%	\$ 5,500.00	\$0.00		\$0.00	\$5,500.00	0%
19	Flooring	3.8%	\$ 12,400.00	\$0.00		\$10,955.00	\$1,445.00	88%
20	Cleanup	1.4%	4,600.00	\$1,090.85		\$455.17	\$3,053.98	34%
	Subtotal All Building Costs	100.0%	328,579.22	\$ 175,042.89	\$	55,546.73		·
	Client Savings		\$ (11,824.47)				-\$11,824.47	
	Extras		\$ 8,746.18	\$4,169.47	_	\$0.00	\$4,576.71	48%
	Subtotal With Extras		\$ 325,500.93	\$ 179,212.36	\$	55,546.73	\$ 90,741.84	i

Allowances	Bu	dget	Spent		Ren	naining
Appliances	\$	5,500.00	\$	-	\$	5,500.00
Flooring	\$	12,400.00	\$	6,155.00	\$	6,245.00
Tub Surrounds	\$	4,800.00	\$	4,800.00	\$	-
Shower doors	\$	650.00	\$	-	\$	650.00
Lighting	\$	1,736.00	\$	-	\$	1,736.00
Front door	\$	2,000.00	\$	2,000.00	\$	-
Door Handle	\$	250.00	\$	-	\$	250.00
Gas Fireplace	\$	2,500.00	\$	2,500.00	\$	-
Interior Guardrail	\$	1,560.00	\$	-	\$	1,560.00

Extras minus Savings	\$ (3,078.29)
Extras	\$ 8,746.18
Basement window - blinds in glass door	\$ 936.18
Plumbing extras	\$ 5,350.00
Basement Trim	\$ 2,460.00

Client Savings	\$	11,824.47
Area	Sav	/ings
Building permit	\$	14.47
No free standing tub	\$	500.00
Sheetrock/Tape/Texture	\$	11,310.00